



Minutes of the meeting held with the community residents of Mamelodi Ext 15 with the Mamelodi Councilors and MMC Masango on the 15 July 2014 at 15h00 at Mamelodi Council Chamber

1. Opening and Welcome

The Chairperson MMC Masango opened the meeting and welcomed all present. He requested any volunteer to open the meeting with the prayer.

2. Attendance Register

The attendance register was circulated and signed.

3. Apologies

No apologies submitted.

4. Purpose of the meeting

The Chairperson outlined the purpose of the meeting as to engage on issues that led to the protests by residents of Stoffel Park on 10 July 2014. He then indicated to the steering committee that he got feedback on the meeting held on 11 July 2014 relating to protest at Stoffel Park. He outline the formalization process and how it informs the electrification process especially in Mahube Valley EXT 15

5. Concerns raised by the delegation of the community

Chairperson requested that Mr Sello Chipu give progress of formalization of Stoffel Park and concerns raised by residents:

5.1 Lack of communication between community and the affected councilors.

The steering committee will work with the councilors and ensure that the information is given to the community.

5.2 Temporary electrification

Electrification will follow the formalization process which will include the relocation of some of the people to permanent stands to land that will be provided by Council.

5.3 Bridge in Stoffel Park

Report by Transport and Road was as follows:

The work done was temporary in order to make the existing structure as safe as possible. An external contractor was used for the work and a CLO, labour desk officer and 10 labourers were employed for the duration of the work on the bridge (11 working days). The total amount for the temporary work on the bridge itself was R245 000. The Basic Assessment Report for the construction of the new bridge was submitted to GDARD on 13 June 2014. The Department of Water Affairs has indicated that a Water Use Licence application will not be necessary and that they will issue a directive for the construction of the bridge to continue. The abovementioned departments are aware of the urgency of the project and our consultant is constantly following up with them.

5.4 Relocation and formalization processes

The city will verify and shack mark all the beneficiaries before relocation.

5.5 School Site

The people located at school site are under investigation and the city will pronounce in due course.

6. Resolutions of the meeting

After the lengthy deliberations and caucus meeting by the delegation of community the meeting resolved as follows:

- That the MMC, Councilors and the steering committee must go on site and brief the community on the above progress and plan going forward on 20 July 2014 (Sunday) at 10h00 at Stoffel Park Sports Ground.

7. Closure

The Chairperson thanked all present and the meeting was adjourned through prayer.